BRUHATH BANGALORE MAHANAGARA PALIKE

DASARHALLI ZONE

DIVISION:- DASARAHALLI DIVISION

NAME OF WORK: Construction of Cement concrete roads and other works at Abbigere colony from 1st to 6th cross in Ward No.12 Shettyhalli, Shettyhalli Sub Divison.

Estimated Cost: 50.00 Lakhs

P code: P1878

Jobcode: 012-19-000013

2nd and Final bill E-Measurement Book

BRUHATH BANGALORE MAHANAGARA PALIKE

Name of work : Construction of concrete roads and other works at Abbigere colony from 1st cross to 6th cross in ward no 12, Shettyhalli sub Division

Second and Final Bill

Measurement Recorded in :

Description of work	No	L	B	D	Qty
KSRRB M200-24. Dismantling of cement concrete pavement by Cummechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications.MORTH Specification No. 202.					
1st Cross	1	23.00	7.00	0.25	40.25
2nd Cross	1	24.50	5.20	0.25	31.85
3rd Cross	1	25.30	5.80	0.25	36.69
4th Cross	1	26.00	5.80	0.25	37.70
				Total	**146.49**
				Present Qty Limited to 127.21	**127.21**
				Previous Qty	**0.00**
				Upto date Qty	**127.21**
				DPQ	**0.00**
				Now Payable Qty	**127.21**
					Cum

01/08/2020.

Assistant Engineer
Ward No.12
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

1/6

BRUHATH BANGALORE MAHANAGARA PALIKE

me of work : Construction of concrete roads and other works at Abbigere colony from 1st cross to 6th cross in ward no 12, Shettyhalli sub Division

Second and Final Bill

surement Recorded in :

Description of work	No	L	B	D	Qty
Removing B.S. Slab of Drain and Stacking complete as per the Direction of Engineer-in-charge of the work					
				Present Qty	**0.00**
				Previous Qty	**453.75**
				Upto date Qty	**453.75**
				DPQ	**453.75**
				Now Payable Qty	**0.00**
					Sqm

01/06/2020

Assistant Engineer
Ward No.12
BBMP, Bengaluru

1/6

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

BRUHATH BANGALORE MAHANAGARA PALIKE

Name of work : Construction of concrete roads and other works at Abbigere colony from 1st cross to 6th cross in ward no 12, Shettyhalli sub Division

Second and Final Bill

Measurement Recorded in :

Description of work	No	L	B	D	Qty
Earthwork excavation by manual means in Ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications with all leads and lifts etc., complete as per the direction of Engineer-in-charge of the work, including Conveying the excavated earth silt, debris and over burden earth etc., to lead of 0 to 5 kms distance by using private vehicle this includes the cost of loading and unloading charges etc., complete as per the direction of Engineer-in-charge of the work					
1st Cross	1	23.00	7.00	0.25	40.25
2nd Cross	1	24.50	5.20	0.25	31.85
3rd Cross	1	25.30	5.80	0.25	36.69
4th Cross	1	26.00	5.80	0.25	37.70
				Total	**146.49**
				Present Qty Limited to 140.93	**140.93**
				Previous Qty	**715.40**
				Upto date Qty	**856.33**
				DPQ	**715.40**
				Now Payable Qty	**140.93**
					Cum

01/06/2020

Assistant Engineer
Ward No.12
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

BRUHATH BANGALORE MAHANAGARA PALIKE

Name of work : Construction of concrete roads and other works at Abbigere colony from 1st cross to 6th cross in ward no 12, Shettyhalli sub Division

Second and Final Bill

Measurement Recorded in :

Description of work	No	L	B	D	Qty
KSRRB M2100 -10. **Plain cement concrete of mix 1:3:6** with OPC cement @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46 cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scafofolding and centering complete as per specifications MORTH Specification No. 2100					
1st Cross	1	23.00	7.00	0.15	24.15
2nd Cross	1	24.50	5.20	0.15	19.11
3rd Cross	1	25.30	5.80	0.15	22.01
4th Cross	1	26.00	5.80	0.15	22.62
				Total	**87.89**
				Present Qty Limited to 73.69	**73.69**
				Previous Qty	**52.13**
				Upto date Qty	**125.82**
				DPQ	**52.13**
				Now Payable Qty	**73.69**
					Cum

02/06/2020

Assistant Engineer
Ward No.12
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

BRUHATH BANGALORE MAHANAGARA PALIKE

Name of work : Construction of concrete roads and other works at Abbigere colony from 1st cross to 6th cross in ward no 12, Shettyhalli sub Division

Second and Final Bill

Measurement Recorded in :

Description of work	No	L	B	D	Qty
Providing laying palin / reinforced cement concrete for **side Drain using M20 nominal mix** concrete with OPC at 300 kgs with 20 mm and down size granite metal coarse aggregates at 0.69 cum fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom **including centering, shuttering, cost of materials,** HOM of machinery, curing etc., completet excluding cost of steel ae per MMORTH specification No 1500, 1700, 2200. including cost of materials, labour, HOM completet as per specificatios. wall and bottom thickness 15 cms					
1st Cross	1	23.00	7.00	0.15	24.15
2nd Cross	1	24.50	5.20	0.15	19.11
3rd Cross	1	25.30	5.80	0.15	22.01
4th Cross	1	26.00	5.80	0.15	22.62
				Total	**87.89**
				Present Qty Limited to 74.74	**74.74**
				Previous Qty	**104.71**
				Upto date Qty	**179.45**
				DPQ	**104.71**
				Now Payable Qty	**74.74**
					Cum

15/06/2020

Assistant Engineer
Ward No.12
BBMP, Bengaluru

15/6

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

BRUHATH BANGALORE MAHANAGARA PALIKE

Name of work : Construction of concrete roads and other works at Abbigere colony from 1st cross to 6th cross in ward no 12, Shettyhalli sub Division

Second and Final Bill

Measurment Recorded in :

Description of work	No	L	B	D	Qty
KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specification No. KBS 4.6.3					
				Present Qty	**0.00**
				Previous Qty	**6.70**
				Upto date Qty	**6.70**
				DPQ	**6.70**
				Now Payable Qty	**0.00**
					MT

15/06/2020

Assistant Engineer
Ward No.12
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

15/6

BRUHATH BANGALORE MAHANAGARA PALIKE

Work : Construction of concrete roads and other works at Abbigere colony from 1st cross to 6th cross in ward no 12, Shettyhalli sub Division

Second and Final Bill

Item Recorded in :

Description of work	No	L	B	D	Qty
Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and as directions of Engineer in-charge. (Data Rate)					
Outline road	1	55.00	0.9		49.50
	1	32.00	0.9		28.80
	1	72.00	0.9		64.80
	1	33.00	0.9		29.70
	1	45.00	0.9		40.50
	1	31.00	0.9		27.90
	1	58.00	0.9		52.20
	1	82.00	0.9	1/06 Cum	73.80
				Total	**367.20**
				Previous Qty	**402.39**
				Upto date Qty	**769.59**
				DPQ	**402.39**
				Now Payable Qty	**367.20**
					Cum

367.11

367.11

15/06/2020

Assistant Engineer
Ward No.12
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

15/6

BRUHATH BANGALORE MAHANAGARA PALIKE

Name of work : Construction of concrete roads and other works at Abbigere colony from 1st cross to 6th cross in ward no 12, Shettyhalli sub Division

Second and Final Bill

Measurement Recorded in :

Description of work	No	L	B	D	Qty
Removing and resetting of foot path slab elc, complete as per specifications and as per the direction of Engineer in charge of the work					
				Present Qty	0.00
				Previous Qty	6.70
				Upto date Qty	6.70
				DPQ	6.70
				Now Payable Qty	0.00
					Sqm

15/06/2020

Assistant Engineer
Ward No.12
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

15/6